Original/Duplicate/Triplicate

COMPLETION REPORT

1. NAME OF WORK : **Removal of silt & debris in Ward No.12, Shettyhalli Sub Division**

2. Sanctioned Estimate No. & Date : EE/DD/AA/37/2016-17, Date:30.12.2017.
   EE/DD/TS/54/2016-17, Date:30.12.2017.

3. Head of account which is chargeable : P-1771

4. Entrustment order No. & DT : EE/PD/DZ/WO/143/16-17, Dated:24.03.2017.

5. Name of Contractor : **Sri.Umesh N, No.30, Ammaji Enclave, 8th Main road, 10th cross, Maheshwari nagara, T.Dasarahalli, Bangalore.**

6. a. Time stipulated for completion of work : **90Days**
   b. Delay in execution of work : **No Delay**

7. Measurement recorded in : M.B No: 4891/16-17
   Page No.: 489030-32

8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On : M.B No. – do -
   Page No. – do -

9. Name of the office / official Incharge of the work :

10. a) Asst. Eng/Junior Eng. : Sri. Suresh Devaking
    b) Asst. Exe. Engineer : Sri.B.L.Jayalingappa

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
Rs.10.00 Lks	968,346.28		

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXE. ENGINEER

ನಕಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಎಂಜಿನಿಯರ್
ಪೆಣ್ಣಳ್ಳಿ ಉಪವಿಭಾಗ, ಶೆಟ್ಟಿಹಳ್ಳಿ ಮತ್ತು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಶ್ಚಿಮ ವಲಯ, ದಾಸರಹಳ್ಳಿ, ಬೆಂಗಳೂರು

Scanned by CamScanner